

Progress of Solar Power Projects in Karnataka as on 30/11/2021												
Sl No.	Category		Total Allotted		Cancelled Projects		Commissioned		Balance Allotted		Balance to be commissioned	
			No of Project	Capacity in MW	No of Project	Capacity in MW	No of Project	Capacity in MW	No of Project	Capacity in MW	No of Project	Capacity in MW
			1		2		3		(1-2)		4=(1-(2+3))	
A	Competitive Bidding	Phase- I	9	70	0	0	6	40	9	70	3	30
		Phase- II	11	70	0	0	9	62	11	70	2	8
		Phase- III	7	50	1	10	6	40	6	40	0	0
		Phase-IV	22	515	0	0	22	515	22	515.00	0	0
		Phase- V [1150]	53	887	1	10	52	877	52	877.00	0	0
			15	263	2	13	13	250	13	250.00	0	0
		Phase-VI (860 MW)	38	640	9	125	26	455	29	515.00	3	60
		Phase-VII (200 MW)	5	100	0	0	2	40	5	100.00	3	60
Phase-VIII	5	100	0	0	0	0.00	5.00	100	5	100		
Total-A			165.00	2695.00	13.00	158.00	136.00	2279.00	152.00	2537.00	16.00	258.00
B	Land Owning Farmer Category		157	314	5	9	147	296	152	305.00	5	9
C	SECI		25	970	0	0	24	930	25	970.00	1	40
D	JNNSM-MNRE Demo Project		7	35	0	0	7	35	7	35.00	0	0
E	Pavagada Mega Solar Park-2000 MW(1200- KREDL/600-NTPC+200-SECI)		1	1800	0	0	1	1800.00	1	1800.00	0	0
F	KREDL50 MW Solar Project at Pavagada (EPC Mode)		1	50	0	0	1	50.00	1.00	50.00	0	0
Total (B+C+D+E+F)			191	3169	5	9	180	3111	186	3160	6	49
Total Projects allotted/ Commissioned under RPO Category (A+B+C+D+E+F)			356	5864	18	167	316	5390	338	5697	22	307
G	Others	Pavagada Mega Park-SECI	0	200	0	0	0	200	0	200.00	0	0
		IPP-Captive	53	337.2	2	36	22	166.5	51	301.20	29	134.7
		IPP-Group Captive	3	27.32	0	0	2	23.8	3	27.32	1	3.52
		IPP TPS	107	1944.575	18	361	52	1089.875	89	1583.58	37	493.7
		Private Park	37	1489.5	3	149	6	274.88	34	1340.50	28	1065.62
Total (G)			200	3999	23	546	82	1755	177	3453	95	1698
Grand Total (A+B+C+D+E+F+G)			556.00	9862.60	41.00	713.00	398.00	7145.06	515.00	9149.60	117.00	2004.54
H	ISTS		4	2050	0	0	0	0	0	0	4	2050